

Location	Project Description	Start Date/ Anticipated Start Date	Completion Date/ Anticipated Completion Date	Construction Percentage Complete	Project Stage
Barton	Heating Pipe Replacement in Tunnel	2024-03-06	2024-03-31	100%	Complete
Bellmoore	Pump refurbishment and new VFD Installation	2023-12-07	2024-03-08	100%	Complete
Bennetto	Boiler Replacement	2024-05-24	2024-12-31	90%	Construction
Cathy Wever	QTY 2 - Heat Pump Replacement	2024-02-23	2024-09-27	100%	Complete
Central	Controls Boilers	2024-03-21	2024-05-09	100%	Complete
	QTY 1 - Heat Pump Replacement	2024-02-01	2024-03-08	100%	Complete
	QTY 1 - Heat Pump Replacement	2023-09-22	2023-10-23	100%	Complete
Frank Panabaker South	Heat Exchanger Replacement for Boiler	2024-03-21	2024-05-31	100%	Complete
Glenwood	Gym RTU Replacement	2024-07-22	2024-12-31	90%	Construction
Gordon Price	Cooling Tower Replacement	2024-10-10	2025-05-31		Design
Helen Detwiler	Controls - AHU2 pneumatic to DDC conversion	2023-10-20	2024-03-20	100%	Complete
Hillcrest	QTY 1 - Heat Pump Replacement	2024-02-14	2024-03-25	100%	Complete
Janet Lee	Controls Replacement QTY 1 UV and QTY 2 RTU	2024-04-15	2024-06-30	100%	Complete
Lawfield	QTY 1 - Heat Pump Replacement	2024-02-21	2024-05-31	100%	Complete
Mountview	Gym Lighting	2023-11-21	2024-03-14	100%	Complete
Prince of Wales	QTY 1 - Heat Pump Replacement	2024-10-17	2025-03-31		Design
	QTY 4 - Heat Pump Replacement	2023-09-21	2023-11-24	100%	Complete
Queen Mary	Chiller Leak Repair	2023-12-23	2024-01-15	100%	Complete
Rousseau	Cabinet Heater Installation	2024-01-22	2024-04-17	100%	Complete
	Gym Lighting	2023-11-21	2024-01-04	100%	Complete
Sherwood	Controls - Boiler and Chiller Plant Upgrade	2023-09-23	2025-01-31	90%	Construction
Sir Isaac Brock	Force Flow Heater Replacement	2024-07-30	2024-01-31	75%	Construction
	Exterior Lights	2024-11-15	2025-03-31		Design
	Reopening of School	2024-01-01	2024-02-28	100%	Complete
Strathcona	VRV replacement	2024-06-10	2024-08-21	100%	Complete
Waterdown DHS	Compressor Replacement on CU3 and CU8	2024-10-28	2025-03-31		Design
Westdale	Auditorium Lighting Replacement	2024-03-21	2024-09-24	100%	Complete
	RTU Replacement	2024-02-14	2024-08-28	100%	Complete
Westmount	VRV replacement	2024-10-28	2025-05-31		Design