

Location	Project Description	Start Date/ Anticipated Start Date	Completion Date/ Anticipated Completion Date	Construction Percentage Complete	Project Stage
A.M. Cunningham	Gym Renovation	2023-10-16	2025-01-31	60%	Construction
	Accessible Washroom Renovation	2023-10-16	2025-01-31	60%	Construction
	Elevator Renovation	2024-07-02	2025-12-05		Design
Adelaide Hoodless	Corridor Ceiling Renovation	2023-10-25	2024-11-22	100%	Construction
	Roof Replacement	2023-10-25	2024-11-22	100%	Construction
Ancaster High	Hospitality & Tourism Program Renovation	2022-12-09	2024-11-30	100%	Construction
	Cafeteria Renovation	2022-12-09	2024-11-30	100%	Construction
	Washroom & Changeroom Renovation	2022-12-09	2024-11-30	85%	Construction
	Parking Lot Paving (Phase 3)	2023-11-13	2024-08-18	100%	Complete
	Parking Lot Paving (Phase 4)	2024-07-15	2025-08-22		Design
	Dust Collector (grade 9)	2023-11-13	2024-11-15	100%	Complete
Balaclava	Parking Lot Paving	2023-10-30	2024-08-23	100%	Complete
Bennetto	Elevator, stairlifts and Accessible Washroom Renovation	2024-07-31	2024-08-25		Design
Buchanan Park	Roof Replacement	2024-07-06	2026-08-28		Design
	Gym & Washroom Renovation	2024-07-06	2026-08-28		Design
C.B. Stirling	Window & Exterior Door Replacement	2023-07-21	2024-09-09	100%	Complete
Central	Washroom Renovation	2023-08-15	2024-12-30	98%	Construction
Dalewood	Stage Lift	2023-03-31	2024-12-31		Design
Dundas Central	Roof Replacement	2023-11-17	2024-09-13	100%	Complete
Dundas Valley	Dust Collector (grade 9)	2023-11-13	2024-11-22	98%	Construction
Eastdale	Washroom Renovation	2024-02-24	2024-10-07	100%	Complete
	Parking Lot Expansion & Portapak	2024-04-15	2025-08-22		Design
Flamborough Centre	Parking Lot Expansion	2024-03-21	2024-08-30	100%	Complete
	Septic System Replacement	2024-12-14	2025-08-29		Design
Franklin Road	Corridor Ceiling Renovation	2024-07-04	2026-01-05		Design
	Washroom Renovation	2024-07-04	2026-01-05		Design
	Music Room Renovation	2024-07-04	2026-01-05		Design
G.L. Armstrong	Gym, Music, Art, Science and Learning Commons Renovation	2023-07-31	2025-01-07	65%	Construction
	Washroom Renovation	2023-07-31	2025-01-07	65%	Construction
	Corridor Ceiling Renovation	2023-07-31	2025-01-07	65%	Construction
Gordon Price	Roof Replacement	2023-05-31	2025-09-26		Design
Helen Detwiler	Parking Lot Paving	2023-10-30	2024-08-16	100%	Complete
Hess Street	Washroom & Gym Renovation	2023-10-23	2024-08-23	100%	Complete
	Ground Sign	2024-04-15	2024-12-16		Design
	Corridor Ceiling Renovation	2024-07-10	2025-08-29		Design
Highview	Mechanical Equipment Replacement	2023-08-17	2024-10-18	100%	Complete
	Washroom Renovation	2024-06-26	2025-05-02		Design
Hill Park	Roof Replacement (Phase 2)	2023-10-18	2024-09-08	100%	Complete
	HVAC Replacement	2024-08-01	2025-10-31		Design
Holbook	Gym Renovation	2024-07-02	2027-01-05		Design
Kanetskare	Corridor Flooring Renovation	2024-07-10	2025-08-29		Design
Lake Ave	Washroom and Changeroom Renovation	2024-10-24	2025-09-02		Design
Lincoln alexander	Window & Exterior Door Replacement	2024-07-11	2025-08-22		Design
Lisgar	Exterior Door Replacement	2024-07-23	2025-09-08		Design
	Music Room Renovation	2024-07-23	2025-09-08		Design
Mary Hopkins	HVAC Replacement	2022-10-28	2014-11-08	100%	Construction
	Corridor Ceiling Renovation	2022-10-28	2014-11-08	100%	Construction
	Washroom Renovation	2023-07-12	2024-04-01	100%	Complete
Millgrove	Washroom Renovation	2023-09-29	2024-09-01	100%	Complete
Orchard Park	Washroom and Changeroom Renovation	2023-08-15	2025-03-14	45%	Construction
	Main Entrance Door, Exterior Ramp and Accessible Washroom Renovation	2024-07-24	2025-08-29		Design
	Dust Collector (grade 9)	2024-07-22	2025-09-01		Design
Parkdale	Gym and Main Entrance Renovation with Playfield	2023-10-16	2024-12-15	60%	Construction
	Elevator and Accessible Washroom Renovation	2024-07-11	2025-12-19		Design
Pauline Johnson	Washroom Renovation	2023-10-13	2024-12-31	85%	Construction
Queen Mary	Playground Renovation	2024-01-08	2024-08-30	100%	Complete
Richard Beasley	Roof Replacement	2023-10-30	2024-08-23	100%	Complete
	Washroom Renovation	2024-08-09	2026-01-01		Design
	Window & Exterior Door Replacement	2024-08-09	2026-01-01		Design
Rosedale	Gym Addition	2023-06-30	2026-01-01	15%	Construction
	Learning Commons Renovations	2023-06-30	2026-01-01	15%	Construction
Sherwood	Dust Collector	2022-04-06	2024-07-26	100%	Complete
	Secondary School Revitalization	2022-04-06	2024-07-26	100%	Complete
	Sports Field Renovation	2022-08-21	2024-10-31	100%	Complete

	Transformer Replacement	2024-07-23	2025-08-29		Design
Sir Allan MacNab	Corridor Ceiling Renovation	2023-12-20	2025-08-31	50%	Construction
	Locker Renovation	2023-12-20	2025-08-31	50%	Construction
Sir Isaac Brock	Interior Finish Updates	2023-08-04	2024-09-02	100%	Complete
Sir Winston Churchill	Front Entrance & Ramp Renovation	2023-11-02	2025-03-30	70%	Construction
	Manufacturing & Shop Renovation	2023-11-02	2025-03-30	70%	Construction
Strathcona	Roof Replacement	2023-11-17	2024-08-23	100%	Complete
Viola Desmond	Parking Lot Paving	2023-07-28	2024-09-12	100%	Complete
W.H. Ballard	HVAC Replacement (Phase 2)	2020-10-01	2024-08-16	100%	Complete
	Washroom Renovation	2024-08-01	2026-01-01		Design
Waterdown	Cafeteria, Washroom & Changeroom Renovation	2023-08-04	2025-08-29	30%	Construction
	Main Entrance & Foyer Renovations	2024-07-08	2025-09-01		Design
	Dust Collector (grade 9)	2024-07-22	2025-09-01		Design
Westdale	Dust Collector (grade 9)	2023-11-13	2024-11-22	100%	Complete
	Changeroom Renovation	2024-09-06	2026-01-01		Design
Westmount	Dust Collector (grade 9)	2023-11-13	2024-11-22	100%	Complete
Westview	Window & Exterior Door Replacement	2023-11-01	2024-10-18	100%	Complete
	Corridor and Stairwell Renovations	2024-06-25	2025-09-01		Design
Westwood	Gym Renovation	2024-11-01	2025-08-22		Design
Yorkview	Window & Exterior Door Replacement	2023-10-13	2024-09-27	100%	Complete
	Playground Renovation	2024-07-19	2025-08-22		Design